

## General Information

Queue number

*AH1-545*

Project name

*Cornerstone Solar*

Name of a signature authority from company

*Eric Crawford*

Title

*Senior Vice President*

Project Developer (former Interconnection Customer)

*North Corners Energy, LLC*

Federal Tax ID

[REDACTED]

Phone (day)

[REDACTED]

Phone (evening)

[REDACTED]

Email of a signature authority from company

[REDACTED]

Country

*United States*

Business address

*520 Maryville Centre Drive Suite 400*

City

*St. Louis, MO 63141*

State

*Missouri*

Postal Code

*63141*

Primary Contact Name

*Zelalem Tekle*

Title

*Director, Transmission East*

Phone (day)

[REDACTED]

Email

[REDACTED]

## Invoice Contact Information

Invoice Contact Name

*Zelalem Tekle*

E-mail

[REDACTED]

Phone (day)

[REDACTED]

Phone (evening)

[REDACTED]

## Facility Information

Facility location

*GPS coordinates*

Latitude

*40.3356970*

Longitude

*-80.5134610*

Is this a change in data to a previously submitted queue position or facility name?

*No*

Is this queue request claiming rights from a previous facility?

*No*

Planned in-service date

[REDACTED]

---

## Point of Interconnection

POI state

*Pennsylvania*

POI county

*Washington*

Connection type

*Single line tap / New substation*

Substation A (from)

*Wylie Ridge*

Substation B (to)

*Tidd*

Distance from POI to Substation A

*10.30 Miles*

Distance from POI to Substation B

*13.00 Miles*

Line voltage

*345.000000 kV*

---

## Project Capability

Type of request

*Build new facility*

Describe the facility and circumstances under which Surplus Interconnection Service will be available at the existing Point of Interconnection

*This is a 200 MW MFO tracking Solar project. The proposed project will connect to Wylie Ridge-Tidd 345kV line via a new 345 kV interconnection switchyard. The project will consist of 58 - 4.2 MVA inverters. The inverters will be connected to a medium voltage collector system, which will feed into a 34.5/345 kV plant step-up transformer. The plant step-up transformer will connect to the gen tie which will lead to the POI at the new 345kV interconnection switchyard.*

## Generating Facility Capability

Maximum Facility Output (MFO) of the facility  
as defined in section 1.18A.03 of the PJM Tariff  
200.000000 MW

Capacity Interconnection Rights (CIRs)  
20.000000 MW

	Summer	Winter	
Net energy	200.000000	200.000000	MW
Gross energy output of facility	201.970000	201.970000	MW

## Auxiliary Load

	Summer	Winter	
Total auxiliary load of facility	0.190000	0.190000	MW
Load related to the operations of the plant (e.g fans, pumps, etc)	0.062000	0.062000	MVAR

Where is the auxiliary load being connected?

*High voltage side of the GSU*

## Station Load

Summer Winter

Station load to support generation of electricity	0.020000	0.020000	MW
---	----------	----------	----

*Load necessary to support facility of the plant (e.g. heating, lighting, air-conditioning, office equipment etc)*

	0.007000	0.007000	MVAR
--	----------	----------	------

Where is the station load being connected?

*High voltage side of the GSU*

Total Reactive Power Capability at Max Gross Energy Output

	Summer	Winter	
Lagging - Overexcited	121.861900	121.861900	MVAR
Leading - Underexcited	-121.861900	-121.861900	MVAR

Additional comments related to the configuration above:  
N/A

Fuel Supply Verification

Primary fuel type  
Other

Behind The Meter

Purpose of application:  
Not applicable

Supporting Documents

Single line diagram [Cornerstone Solar CSLD 20250212.pdf](#)

Generator Information  
PV - Solar

Number of identical inverter(s)  
58

Specify manufacturer  
SMA

Specify model  
SC4200-UP-US

MW value per inverter  
3.522800 MW

MVA base  
4.200000 MVA

Terminal voltage  
0.630000 kV

Maximum fault current output from the inverter  
*The maximum fault current present 2 to 3 cycles after a fault;  
Typical range is 1.0 to 1.5 p.u.*  
1.306000 P.U.

Requested CIRs  
20.00

Voltage relays installed  
~~Yes~~ SMA\_SC4200\_PQ\_Curve

Frequency relays installed  
~~Yes~~ SMA\_SC4200\_VRT\_FRT\_PRC-024-3

Stability Models

Please upload the document showing frequency and voltage relay settings for the model [231109\\_Technical Information SC UP\(-US\)\\_V3.5.pdf](#)

Please provide a reactive capability P/Q curve for the inverter [SC4200\\_Reactive Power Capability Curves 40C.pdf](#)

Dynamic Model Package  
*Prepared in accordance with the [PJM Dynamic Model Development Guidelines](#)*

[AH1-545\\_Stability Models\\_Final\\_2-16-2025.zip](#)

## Transformer Information

### Cornerstone Solar Main Xfrm - Inverter Based Main Transformer

### Selected Machine ID for Transformer

*PV - Solar*

MVA base

*133.000000 MVA*

Number of identical transformers

*1*

### Cooling class designation(s) for your transformer

How many ratings does the transformer have?

*Three ratings*

Rating 1

*ONAN*

*133.000000 MVA*

Rating 2

*ONAF*

*177.000000 MVA*

Rating 3

*OFAP*

*222.000000 MVA*

### Winding Type

*Two Windings*

### Impedance on MVA base

	<b>R</b>	<b>X</b>	<b>X/R</b>
High-side to low-side	<i>0.002440 P.U.</i>	<i>0.099970 P.U.</i>	<i>40.971311</i>

	<b>R0</b>	<b>X0</b>	<b>X/R</b>
High-side to low-side	<i>0.002070 P.U.</i>	<i>0.084970 P.U.</i>	<i>41.048309</i>

### Winding Nominal Voltages

High-side

*345.000000 kV*

Low-side

*34.500000 kV*

### Winding Connection Types

High-side

*Grounded Wye*

Low-side

*Delta*



Tap position

17.000000

Number of taps

33

Step size

0.006300

Comments

*As per FE standards, MPT has been updated to two-winding transformer with high-side grounded wye and low-side delta. Also, the inverter step-up will be high-side grounded wye and low-side delta*

---

xfrm 1- 58 - Inverter Based Step-up Transformer

Selected Machine ID for Transformer

PV - Solar

MVA base	Number of identical transformers
4.200000 MVA	58

Cooling class designation(s) for your transformer

How many ratings does the transformer have?

One rating

Rating 1

ONAN  
4.200000 MVA

Winding Type

Two Windings

Impedance on MVA base

	R	X	X/R
High-side to low-side	0.005430 P.U.	0.059750 P.U.	11.003683

	RO	XO	X/R
High-side to low-side	0.005430 P.U.	0.059750 P.U.	11.003683

Winding Nominal Voltages

High-side	Low-side
34.500000 kV	0.630000 kV

Winding Connection Types

High-side	Low-side
Grounded Wye	Delta

Tap position  
3.000000

Number of taps	Step size
5	0.025000

Comments

As per FE standards, MPT has been updated to two-winding transformer with high-side grounded wye and low-side delta. Also, the inverter step-up will be high-side grounded wye and low-side delta



# Collector System Equivalent

Does the project have collector system equivalent data (modeled between main transformer and step-up transformers)?

Yes

Voltage level	MVA base
34.500000 kV	100.000000 MVA

## Impedance on 100 MVA Base

	R	X	
Total branch positive sequence impedance	0.000240	0.000330	P.U.
Total branch zero sequence impedance	0.001370	0.000420	P.U.
Total branch charging susceptance		B	
		0.009010	P.U.

## Collector System Equivalent data

Attachment Line Data

Voltage level

345.000000 kV

MVA base

100.000000 MVA

Attachment line length

0.10 Miles

Impedance on 100 MVA Base

	R	X	
Total branch positive sequence impedance	0.000010	0.000162	P.U.
Total branch zero sequence impedance	0.000103	0.000376	P.U.
		B	
Total branch charging susceptance		0.001638	P.U.

---

## Supporting Documents

Site plan

[AH1-545\\_Site\\_Plan.zip](#)

Completed Agreement (ASA, UASA, or SISSA)

[AH1-545\\_ASA.zip](#)

Officer Certification Form

[NorthCornersEnergyLLC\\_AH1\\_545\\_Solar\\_officer-certification-for-transition-readiness-site-control.pdf](#)

Other documents

[AH1-545\\_Cornerstone Solar\\_Deficiency\\_Notes.pdf](#)

Site Control Review Spreadsheet

[NorthCornersEnergyLLC\\_AH1\\_545\\_Solar\\_ApplicationReview\\_20241021.pdf](#)

Identification of Ownership Interest

[AH1-545\\_Site\\_Control\\_Redacted.zip](#)

Supporting documents comments

*Please see the attached deficiency notes*

---

## Deposits

Readiness Deposit One

[REDACTED]

Payment Type

[REDACTED]

## Study Deposit

Wire Transfer Confirmation Number

[REDACTED]

Bank Account Name

[REDACTED]

Study Deposit Comments

[REDACTED]

## Supporting Documents

Upload Executed Letter of Credit

[REDACTED]